

## June Construction Updates for Fontaine Research Park

**To stay up to date on the Fontaine Construction Projects, we encourage you make use of the following resources: [Fontaine Construction Website](#) and [Frequently Asked Questions \(FAQ\)](#).**

### Fontaine Projects Under Construction

Central Energy & Utilities Plant	Present – May 2026
Institute of Biotechnology	Present – June 2027
Parking Garage	Present – November 2025
Roadway Infrastructure	Present – September 2024

### **What to expect during blasting: (5/28 - 7/31 @ 12pm & 3:30pm)**

- An air horn will sound a 1-minute warning before each blast. If you are on the 400 side of the campus, remain indoors and greater than 2 feet from windows.
  - 1 minute prior: 3 short sirens
- An all-clear horn (1 long siren) will sound after each blast upon which you may move freely.
- Vehicular and pedestrian traffic will be stopped within the blast zone for approximately 10-15 minutes. Vehicles and pedestrians outside of the blast radius (on the 500 side of the Fontaine Campus) may move freely.

### **UTS Purple Line Schedule (JPJ to Fontaine Research Park)**

- 5:00am-6:00am (1 bus every 30 minutes)
- 6:00am-9:00am (1 bus every 10 minutes)
- 9:00am-3:00pm (1 bus every 30 minutes)
- 3:00pm-6:00pm (1 bus every 10 minutes)
- 6:00pm-8:00pm (1 bus every 30 minutes)
- 8:00pm-5:00am (UTS on-demand service only)

The [TransLoc app](#) can be used to monitor bus schedules and request on-demand rides from your phone. The UVA TransLoc website can be accessed [here](#).


Health System Shuttle information can be found [here](#).

**Central Energy & Utilities Plant**

- Geothermal well drilling and storm system installation are the primary activities on the site.
- The site perimeter will remain as installed over the next few months with some activities near the 500 Ray C Hung loading dock redirecting travel paths to that area.

**Institute of Biotechnology**

- Blasting for rock excavation will begin 5/28 and continue through 7/31. Refer to *What to expect during blasting* above.
- All parking in front of Snyder/LISA will be closed until 7/31/24.
- ADA parking for Aurbach will be relocated West to a location along the existing front sidewalk of Aurbach and new temporary curb ramps will be installed.
- Construction site fence will expand to capture entire Biotechnology building site, including parking spaces and all the existing sidewalk to Aurbach. The pedestrian path from Snyder to Aurbach will be detoured through a protected chute in the parking lot around the work.


**Parking Garage**

- Blasting for rock excavation is scheduled to occur for approximately five weeks. Refer to *What to expect during blasting* above.
- New temporary ADA parking spaces adjacent to 400 Ray C Hunt to be completed and available for tag holders at the conclusion of blasting.

**Roadway Infrastructure**

- Continued noise from hoe ram used for rock removal along interior infrastructure roadway.
- Continued construction of roundabout.



## Parking Impacts

May 28, 2024-July 31, 2024

-  Patient/Visitor Parking
-  Special Permit Staff Parking
-  Construction Area
-  Valet Lot for Patients & ADA Parkers





## Pedestrian Impacts

May 2024

-  Patient Parking
-  Staff Parking
-  Construction Area
-  Pedestrian Route
-  Primary Pedestrian Route





**Bus Routes**[TransLoc App](#)**New Bus Routes****May 28, 2024-July 31,  
2024**

-  Patient Parking
-  Staff Parking
-  Construction Area
-  Valet Lot for Patients & ADA Parkers
-  UTS Purple Line Bus Stop
-  UVA Health Shuttle Stop








[Valet Service during rock blasting](#)

## Valet Service

**May 28, 2024-July 31, 2024**

*For Patients & ADA Parkers*

-  Entrance for Valet Service
-  Exit for Valet Service
-  Valet Staging Area





