

Mobile Elevated Work Platform Pre-Start Inspection Checklist

Operator: _____ Date: _____

MEWP Type: Type 1 Type 2 Type 3 Group A Group B (see examples below or on back)

Model #: _____ Equipment ID: _____

Location: _____ Project Name: _____ WO#: _____

Description of Work: _____

The following items must be checked daily, prior to use. Circle the appropriate choice. If "na," corrective action must be taken before using MEWP.

MEWP Inspection				
1	Fluid levels (oil, fuel, brake, hydraulic, coolant) are sufficient?	yes	no	n/a
2	No signs of fluid leaks?	yes	no	n/a
3	Ground controls and platform controls functioning?	yes	no	n/a
4	MEWP brakes functioning?	yes	no	n/a
5	MEWP operating lights and warning lights functioning?	yes	no	n/a
6	MEWP audible alarms functioning (level sensor, reverse, horn)?	yes	no	n/a
7	Outriggers functioning?	yes	no	n/a
8	Tires are in good condition (no cuts or gouges, proper air pressure)?	yes	no	n/a
9	No loose, missing, or damaged parts?	yes	no	n/a
10	No loose, tangled, or pinched cables, rope, hoses, or wires?	yes	no	n/a
11	Operator & Safety Manuals are properly stored in platform at all times?	yes	no	n/a
12	All placards, labels, panel signs, etc. are legible?	yes	no	n/a
13	PPE in use (hardhat, gloves, fall protection, safety shoes, etc.)?	yes	no	n/a
14	Any additional items specified by the manufacturer?	yes	no	n/a
15	Cleanliness and general signs of damage?	yes	no	n/a
16	Inspect work platform including guardrail system (gate), floor, anchorage and mounting?	yes	no	n/a
17	Structural items including extending structure and stabilizers functioning?	yes	no	n/a
18	Electrical cables and wiring harnesses connected and in good condition?	yes	no	n/a
Additional Comments:				

Refer to Operator/Safety Manual for lift requirements and best practices.